

Brown Lumber Company

Customer: _____

Date: _____

Jobsite: _____

1	Mudsill	2 x 6 BT		2 x 8 BT	
	P.T. Plate	2 x 4 BT		2 x 6 BT	
	Plate	2 x 4 Sp		2 x 6 Sp	
	Studs	2 x 4 Sp		2 x 6 Sp	
	G-Jamb	2 x 8 Tr		2 x 6 Tr	
	Girders	2 x 12 P			
	Headers	2 x 12 P		2 x 10 P	
	Stairs	2 x 12 P		1 x 8 P	
	Sheathing	4 x 8 ()			
	Floor Joists	2 x 12 P		2 x 8 P	
	Floor Joists	2 x 10 P		Eng Lbr	Yes () No ()
	Box Sill	2 x 10 P		2 x 12 P	
	Bridging (Metal)			Extra - Nails, Etc.	
	Housewrap	()			
	LVL's				
2	Subfloor	4 x 8 T&G ()		Glue	
	P.T. Plate	2 x 4 BT		2 x 6 BT	
	Plate	2 x 4 Sp		2 x 6 Sp	
	Studs	2 X 4 Sp		2 x 6 Sp	
	Headers	2 x 10		2 x 12	
	Sheathing	4 x 8 OSB		Foam ()	
	G-Jamb	2 x 6 Tr		2 x 8 Tr	
	Housewrap	9' x 100'		10' x 150'	
	S-Back	2 X 6			
	Beams	2 x 10		2 x 12	
	Box Sill	2 x 10		2 x 12	
	Stairs	2 x 12		1 x 8	
3	Ceiling Joists /	2 x 10		2 x 12	
	2nd Floor	2 x 6		2 x 8	
	Floor Joists	ENG LBR.	Yes () No ()		
	Bridging (Metal)	2 x 10		2 x 12	
	LVL's				

4	Subfloor	4 x 8 T&G		Glue	
	Plate	2 x 4 Sp		2 x 6 Sp	
	Studs	2 X 4 Sp		2 x 6 Sp	
	S-Back	2 x 6			
	Sheathing	4 x 8 OSB			
	Headers	2 x 10		2 x 12	
	Beams	2 x 10		2 x 12	
	Ceiling Joists	2 x 10		2 x 12	
		2 x 6		2 x 8	
	LVL's				
5	Ridge	2 x ()			
	Hip & Valley	2 x ()			
	@ ___ Rafters	2 x ()			
	Facia	1 X 6 Sp			
	Decking	4 x 8 OSB	()	CDX	()
	H-Clips				
	Felt	15#		30#	
6	Roof Bracing & Cornice Framing	2 x 4			
	Facia	1 x 2		1 x 4	
		1 x 6		1 x 6 Grvd	
		1 x 8		1 x 12	
	Cornice Plywood	3/8"		Underpen	
	Vents	8 x 16		Siding	
	Roofing	() 20 yr () 30 yr		Nails	
7	Deck & Porch	Band		Decking	
		Joist		Steps	
		Post		Handrail	
				Pickets	